| ID | Task Name | Start | Finish | Half 2, 2021 J S | Half 1, 2022 Half 2, 2022 Half 1, 2023 N J M M J S N J M M | Half 2, 2023 | Half 1, 2024 N J M N | Half 2 |
|--|---|--------------|--------------|----------------------------|---|---------------------------|-------------------------|--------|
| 1 | Advancement PHASE I | Mon 1/16/23 | Wed 11/15/23 | | 218 days | | Advancement PH | ASE I |
| 2 | Design | Mon 1/16/23 | Fri 7/21/23 | | | | | |
| 3 | Construction Phase I | Mon 7/24/23 | Wed 10/18/23 | | | * | | |
| 4 | Move to former REGISTRAR Office 2nd floor Admin, 4th Flr. | Thu 10/19/23 | Wed 11/15/23 | | | * | | |
| 5 | | | | | | | | |
| 6 | Advancement PHASE II/III | Mon 3/20/23 | Mon 6/10/24 | | 321 days 📕 🔤 | | | Adva |
| 7 | Design | Mon 3/20/23 | Fri 11/24/23 | | | | Ч | |
| 8 | Construction Phase II/III | Mon 11/27/23 | Fri 5/10/24 | | | | | |
| 9 | Move to former SBF/BURSAR space 2nd floor | Mon 5/13/24 | Mon 6/10/24 | | | | | |
| 10 | | | | | | | | |
| 11 | VP Enterprise Risk Managemen | 1Mon 6/12/23 | Fri 7/12/24 | | 285 days | | | |
| 12 | Design | Mon 6/12/23 | Fri 11/24/23 | | | | Ч | |
| 13 | Construction | Mon 11/27/23 | Fri 5/10/24 | | | | † | |
| 14 | Move VP ERM to 4th Flr. Space | Tue 6/11/24 | Fri 7/12/24 | | | | | |
| 15 | | | | | | | | |
| 16 | General Counsel Conference Room Phase II | Fri 10/22/21 | Mon 8/19/24 | 737 days | | | | |
| 17 | Design | Fri 10/22/21 | Tue 7/12/22 | | | | | |
| 18 | Construction | Tue 6/11/24 | Mon 8/5/24 | | | | | Υ |
| 19 | Move to former Advancement (or HR - TBC), Admin, 3rd Flr. | Tue 8/6/24 | Mon 8/19/24 | | | | | |
| 20 | | Fri 10/22/21 | Fri 10/22/21 | | | | | |
| 21 | Institutional Research Planning & Effectiveness | Mon 11/27/23 | Tue 7/16/24 | | | 167 days | p | In |
| 22 | Design | Mon 11/27/23 | Fri 3/15/24 | | | | | |
| 23 | Construction | Mon 3/18/24 | Fri 7/5/24 | — | | | | |
| 24 | Move to former Advancement Space, Admin, 3rd Flr. | Mon 7/8/24 | Tue 7/16/24 | | | | | |
| 25 | | | | | | | | |
| | Task | - | D | ioct Summer | Manual Task | Start-only | | Deadl |
| Proie | ct: Admin Gantt Split | | | ject Summary ctive Task | Duration-only | Start-only Finish-only | 3 | Progre |
| $D_{aba} = 100000000000000000000000000000000000$ | | one 🔶 | | ctive Milestone | Manual Summary Rollup | External Tasks | - | Manu |
| | Summ | | | ctive Summary | Manual Summary | External Milestone | \$ | |
| | | | | | Page 1 | | | |
| | | | | | i dyc i | | | |

| 2, 2024 S N | Half 1, 2025 J M M | Half 2, 2025 | N | Half 1, 2026 J M |
|-----------------|-----------------------|--------------|-------|---------------------|
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| vancement PH | ASE II/III | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| VP Enterprise I | Risk Managemen | t | | |
| | | | | |
| | | | | |
| General Co | unsel Conference | Room Pha | دم اا | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| Institutional R | esearch Planning | & Effective | eness | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| adline | ÷ | | 1 | |
| gress | | - | | |
| nual Progress | | - | | |
| | | | | |
| | | | | |

| ID | Task Name | Start | Finish | Half 2, 2021 | Half 1, 2022 N J M | Half 2, 2022 M J S | Half 1, 2023 N J M N | Half 2, 2023 M J S N | Half 1, 2024 N J M N | Half 2, M J |
|------------------------------------|---|--------------|--------------|----------------|-----------------------|-----------------------|-------------------------|-------------------------|-------------------------|----------------|
| 26 | Pres. Suite 315 | Mon 11/27/23 | Wed 1/22/25 | | | | | 303 days 🖡 | | |
| 27 | Design | Mon 11/27/23 | Fri 3/15/24 | | | | | ì | | |
| 28 | Construction | Wed 7/17/24 | Tue 12/31/24 | | | | | | | * |
| 29 | Move In Additional Presidential Staff | Wed 1/1/25 | Wed 1/22/25 | | | | | | | |
| 30 | | | | | | | | | | |
| 31 | HUMAN RESOURCES CONSOLIDATING IN ADMIN | Thu 8/31/23 | Wed 7/3/24 | | | | 22 | 20 days 📕 🔤 | | HUI |
| 32 | Design | Thu 8/31/23 | Wed 12/20/23 | | | | | | | |
| 33 | Construction | Thu 12/21/23 | Wed 6/5/24 | | | | | | + | |
| 34 | Move | Thu 6/6/24 | Wed 7/3/24 | | | | | | | |
| 35 | | | | | | | | | | |
| 36 | Off-site lease ACCOUNTING | Mon 4/3/23 | Wed 12/27/23 | | | | 193 days 📕 🛁 | | Off-site lease | ≥ ACCOUI |
| 37 | Lease options and feasibility | Mon 4/3/23 | Mon 5/1/23 | | | | — | | | |
| 38 | Lease negotiations and SUN approvals | Y Thu 5/4/23 | Wed 5/31/23 | | | | | F | | |
| 39 | Design | Thu 6/1/23 | Wed 7/12/23 | | | | | | | |
| 40 | local jurisdiction review and approvals | Thu 7/13/23 | Wed 7/26/23 | | | | | | | |
| 41 | Construction | Thu 7/27/23 | Wed 11/22/23 | | | | | |] | |
| 42 | Move | Thu 11/23/23 | Wed 12/27/23 | | | | | | | |
| 43 | | | | | | | | | | |
| 44 | Budget | Mon 7/8/24 | Tue 6/17/25 | | | | | | 247 day | ys |
| 45 | Design | Mon 7/8/24 | Tue 2/4/25 | | | | | | | + |
| 46 | Construction | Wed 2/5/25 | Tue 6/3/25 | | | | | | | |
| 47 | Move across hall 4th floor | Wed 6/4/25 | Tue 6/17/25 | | | | | | | |
| 48 | | | | | | | | | | |
| 49 | MARCOM CREATIVE GROUP | Wed 2/5/25 | Tue 9/16/25 | | | | | | | |
| 50 | Design | Wed 2/5/25 | Tue 5/27/25 | | | | | | | |
| 51 | Construction | Wed 5/28/25 | Tue 8/19/25 | | | | | | | |
| 52 | Move to 4th floor | Wed 8/20/25 | Tue 9/16/25 | | | | | | | |
| 53 | | | | | | | | | | |
| 54 | Govt Relations | Fri 4/1/22 | Thu 9/21/23 | | 385 days 🛌 | | | Govt | Relations | |
| Task Project: Admin Gantt Split | | _ | Proie | ect Summary | | Manual Task | | Start-only | C | Deadli |
| | | | - | tive Task | - u | Duration-only | | Finish-only | 3 | Progre |
| - | Wed 6/20/22 | stone 🔶 | | tive Milestone | \diamond | Manual Summary Rol | lup | External Tasks | | Manua |
| | Sum | mary 🕨 | Inac | tive Summary | [| Manual Summary | 1 | External Milestone | \diamond | |
| | | | | | | Page | | | | |



| ID | Task Name | Start | Finish | Half 2, 2021 | Half 1, 2022 Half 2, 2022 Half 1, 2023 Half 2, 2023 Half 1, 2024 Ha N J M J S N J M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M M J S N J M J S N J S N J S N J S N J S N J S N J S N J S N J S N J S N |
|--------|---|----------------|--------------|--------------|---|
| 55 | Design | Fri 4/1/22 | Thu 3/30/23 | | |
| 56 | Construction | Thu 6/1/23 | Thu 8/31/23 | | |
| 57 | Move to Wang Center | Fri 9/1/23 | Thu 9/21/23 | | |
| 58 | | | | | |
| 59 | Provost Renovation | Mon 4/3/23 | Tue 11/21/23 | | 167 days Provost Renovation |
| 60 | Design | Mon 4/3/23 | Tue 7/18/23 | | |
| 61 | Construction | Wed 7/19/23 | Tue 10/10/23 | | |
| 62 | Move | Wed 10/11/23 | Tue 11/21/23 | | |
| 63 | | | | | |
| 64 | ADMISSIONS PHASE I | Tue 7/12/22 | Mon 3/31/25 | | 710 days 📕 |
| 65 | arch design manual | Tue 7/12/22 | Fri 12/30/22 | | |
| 66 | university design manual r | evi€Wed 2/1/23 | Tue 2/14/23 | | |
| 67 | Construction Documents | Mon 4/3/23 | Wed 8/16/23 | | |
| 68 | University review CDs | Thu 8/17/23 | Fri 9/15/23 | | |
| 69 | Bid and negotiation | Mon 9/18/23 | Wed 11/1/23 | | |
| 70 | contract review/approval (| OSCThu 11/2/23 | Fri 2/2/24 | | |
| 71 | construction Phase 1 | Tue 2/6/24 | Mon 3/3/25 | | |
| 72 | Phase I move | Tue 3/4/25 | Mon 3/31/25 | | |
| 73 | | | | | |
| 74 | MarCom First Floor Phase II | Thu 8/17/23 | Mon 10/20/25 | | 567.8 days |
| 75 | Design | Thu 8/17/23 | Wed 7/17/24 | | |
| 76 | Construction Phase II | Tue 4/1/25 | Mon 9/15/25 | | |
| 77 | Phase II Move | Tue 9/16/25 | Mon 10/20/25 | | |
| 78 | | | | | |
| 79 | Rramp Lab TBD | Mon 1/9/23 | Wed 12/4/24 | | 498 days |
| 80 | Design | Mon 1/9/23 | Fri 12/29/23 | | |
| 81 | Construction | Mon 1/1/24 | Fri 11/1/24 | | |
| 82 | Move to former Squash Courts, Pritchard Gym, Basement | Mon 11/4/24 | Wed 12/4/24 | | |
| | Ta: | | Projec | t Summary | Manual Task Start-only E De |
| Projec | ct: Admin Gantt Sp | | Inactiv | - | Duration-only Finish-only Pr |
| - | Wed 6/20/22 | lestone | | e Milestone | Manual Summary Rollup External Tasks |
| | Su | mmary | Inactiv | e Summary | Manual Summary External Milestone |
| | | | | | Page 3 |
| L | | | | | |

